

Scope Changes

	Date	Description	
ATIPD 3.75(1) (a)(i)	April 6, 2022	Seismic Feasibility study Alternate Location Feasibility Study	
	April 29, 2022	Additional Services for the preparation of the topographical survey and civil design, documentation and construction administration	
	May 31, 2022	Added cost to for design development of the seismically isolated option	
	Nov 01, 2022	Added Construction Management costs related to: modified design; delay in excavation start; overall prolonged length of the project	

ATIPD
3.75(1)
(a)(i)